



Scouts Australia (SA Branch) Mobile Climbing Wall Quarterly Check ID: SCA-MRCW-001

| Item | Checks | OK? | Action Required |
|--|---|-----|-----------------|
| Conduct Daily Check List | | Y/N | |
| Loose or Broken Parts | Replace Broken Parts | Y/N | |
| | Tighten loose parts | Y/N | |
| Trailer Hitch | Be sure the hitch, hitch lock, and light/brake cable are all operating correctly. Be sure the safety cable is okay. | Y/N | |
| Trailer tongue | Be sure the bolts are tight. | Y/N | |
| Trailer wheels | Check bearings for play. Refer manual p21. | Y/N | |
| | Check wheel nuts are tight. | Y/N | |
| Trailer electric brakes | Check for correct operation of the brakes and breakaway switch. | Y/N | |
| Grease Lift Ram and Case Pin zerk fittings | Refer manual p25 | Y/N | |
| Jacks | Extend all jacks and clean inner ram tubes. | Y/N | |
| | Coat tubes with silicon lubricant spray | Y/N | |
| Wall lift system | Ensure the wall lifts smoothly. | Y/N | |
| | Check the connectors on the hydraulic lift pump are tight (control cable, power, and ground). Tighten if needed. | Y/N | |
| Battery | Check terminals for corrosion. Clean if needed. | Y/N | |
| Auto-belay system | Refer manual pp25-27 | Y/N | |
| | Ensure the cables are free of broken strands, corrosion, rust, frays or other defects. Refer manual p27. | Y/N | |
| Clean wall and trailer | Wash with soap and water. Refer manual p76 | Y/N | |
| Replace cable every 12 months or 10,000 climbing cycles. | Refer manual p61 & pp 64-75 | Y/N | |

| | | | |
|---|-----------------------------|------------------------|--|
| Electronic version is the controlled version. Printed copies are considered uncontrolled. Before using a printed copy, verify that it is the current version. | | | |
| Document Title: WHS-Fm-004 Mobile Climbing Wall Quarterly Checklist | | | |
| Version: 1.1 | Last reviewed: 04/06/2020 | Review due: 04/06/2023 | |
| Document Controller | Risk and Compliance Manager | Page 1 of 2 | |

| Action taken to remedy identified issues | Taken by (Name) | Approved by operator (Signature) |
|--|-----------------|----------------------------------|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| <ul style="list-style-type: none"> All Mobile Climbing Wall checks and setup have been conducted in accordance with the requirements of the Mobile Climbing Wall Owner's Manual. All damaged equipment has been clearly identified and removed from service. | | |
| Operator Name | | Date |
| Signature | | |